## SOIL TESTING SERVICES OF WISCONSIN, INC.

## CONSULTING SOIL & FOUNDATION ENGINEERS

540 LAMBEAU ST., GREEN BAY, WIS. 54303

PHONE: (414) 494-9656

JOHN P. GNAEDINGER, P.E. CLYDE N. BAKER, JR., P.E. WILL WILL

WILLIAM M. PERPICH WILLIAM C. KWASNY	. P.E. ETR 201976						
	Elo Mil. Det.	Date February 19, 1976					
Har	ris & Associates	STS Job No6148 A					
271	8 North Meade Street	Structure <u>Lehrer Landfill</u>					
App	oleton, Wisconsin 54911	Location					
Attention:	Mr. Ted Harris						
Gentlemen:							
		to of					
We are send	ing3 sets of print  ☐ under separate cover						
	□ Boring Logs and Location Diagram □ Laboratory Compaction Data □ Field Compaction Control Data □ Classification Test Data □ Consolidation Test Data □ Triaxial Compression Test Data □ Sealed Jar Samples □ Rock Core Samples □ Caisson Reports □ Concrete Report # Summary of Water Level Observati	ons					
for the above	e job.						
Remarks <u>cc:</u>	P. 0. Box 450	c: Department of Natural Resources V					
	Madison, Wisconsin 53715 Attn: Mr. Bob Glebs	Green Bay, Wisconsin 54304 Attn: Mr. Gary Kuilibert					

Yours truly,

SOIL TESTING SERVICES OF WISCONSIN, INC.

Timothy K. Dahlstrand Registered Professional Engineer, Wisconsin INSPECTION

FOUNDATION BORINGS AND TESTING

ENGINEERING ANALYSES AND REPORTS

## SUMMARY OF WATER LEVEL OBSERVATIONS

LEHRER LANDFILL

B6B	86A*	<b>B6</b>	B5B		В5	B4A	84	B3B	вза	В3	B2*	( BIA	B1	Location
679.24	*	680.24	730.5	730.4	730.2	668.6	668.5	722.9	724.2	724.44	731.9	726.9	725.4	Elevation Top of PVC
679.24	*	678.84	729.0	729.1	728.9	667.1	667.1	724.39	723.0	723.1	729.7	725.4	724.7	Elevation Ground Surface
644.5	629.5	619	683.5	664	642.5	639.5	620	683	658	627	726	688.5	721	Elevation Bentonite Seal
644.8	*	653.2	680.7	667.3	* * *	638.6	618.5	676.9	655.2	626.4	*	Dry	*	Water Level After Bailing
656.9	*	653.2	724.5	682.4	682.2	645.3	638.1	697.9	693.2	651.9	*	689.9	*	Water Level 2-5-76
658.2	*	653.9	724.5**	683.9	683.2	647.1	641.8	697.9	694.7	653.9	*	692.2	690.7	Water Level 2-10-76
659.7	*	654.2	716.5	684.4	683.2	648.8	644.5	697.9	696.2	653.6	*	693.9	690.4	Water Level 2-17-76
														Water Level
														Water Level
								٠						Water Level

Notes
1. All elevations referenced to Kaukauna City Datum

<sup>2.</sup> Bl and B2 completed in July, 1974. Remaining borings completed during December, 1975 and January, 1976.

<sup>\*</sup> Unable to locate

\*\* Rebailed to 693.5 on 2-10-76

WL @ 693.5,1 Hr.after bailing

\*\*\* Could not bail below 682